

Item	Description	Qty / Unit	Award Amount (RM)	LAST CLAIM		THIS CLAIM		Remarks
				Work Done (%)	Amount (RM)	Work Done (%)	Amount (RM)	
<u>FIRE PROTECTION SYSTEM</u>								
1	<u>Preliminaries</u>							
1.1	Provision for the preparation of all shop drawings	1 lot	450.00	0%	-	0%	-	
1.2	To provide 'as-built' drawings and Operation and Maintenance Manuals (4 Hard Bound Copies)	1 lot	450.00	0%	-	0%	-	
1.3	<u>Testing And Commissioning</u>							
a	Testing and commissioning of the complete system	1 lot	450.00	0%	-	0%	-	
b	BOMBA testing and all fees payable including fire door, hydrant, and emergency light.	1 lot	750.00	0%	-	0%	-	
c	Servicing and maintenance for 12 months	1 lot	2,400.00	0%	-	0%	-	
d	Any other matter not mentioned, please specified :- i) ii)							
Sub-Total RM - Summary 1.0:			4,500.00		-		-	
<u>HOSE REEL SYSTEM</u>								
2.0	<u>Tanks and Pumpset</u>							
2.1	<u>a</u> Hot dipped galvansed press steel hosereel water storage tank (1 no.) c/w 600 x 600mm manhole, piping works, vent pipe, external M.S and internal aluminium cat ladder, incoming water supply to hosereel water storage tank, water indicator, over flow, scour pipe and other related works as indicated in the drawing.	1 lot	9,800.00	50%	4,900.00	80%	7,840.00	
	<u>b</u> Hose Reel Pump (1 no. DUTY Pump and 1 no. STANDBY Diesel Genset Pump) with Pump control switchboard c/w control cable, wiring in conduit/trunking, conduit accessories and other related works.	1 lot	9,850.00	50%	4,925.00	80%	7,880.00	
	<u>C</u> Hose reel pipework from Hose Reel Pump and c/w valves, hosereel drums and accessories	4 nos.	6,800.00	50%	3,400.00	80%	5,440.00	
Sub-Total RM - Summary 2.0:			26,450.00		13,225.00		21,160.00	
3.0	<u>Fire Alarm System</u>							
3.1	12 zone fire alarm panel c/w mimic diagram and battery	1 lot	3,650.00	40%	1,460.00	70%	2,555.00	

Item	Description	Qty / Unit	Award Amount (RM)	LAST CLAIM		THIS CLAIM		Remarks
				Work Done	Amount	Work Done	Amount	
				(%)	(RM)	(%)	(RM)	
3.2	Fire Alarm PVC wiring in G.I conduit for above ground or armour cable for underground to master alarm panel including breakglass, detector, manual call point, monitoring of pumpsets, tank level and hacking of concert slabs.	1 lot	2,700.00	40%	1,080.00	70%	1,890.00	
3.3	Smoke detector ,heat detector , alarm bell and manual call point c/w wiring and GI conduit work. GF - Smoke Detector = 1 1F - Smoke Detector = 2 2F - Smoke Detector = 4 Roof - Smoke Detector = 2 GF - Heat Detector = 5 1F - Heat Detector = 7 2F - Heat Detector = 15 Roof - Nil GF - Alarm Bell & Manual Call Point (Breakglass) = 2 1F - Alarm Bell & Manual Call Point (Breakglass) = 2 2F - Alarm Bell & Manual Call Point (Breakglass) = 2 3F - Alarm Bell & Manual Call Point (Breakglass) = 2 Roof - Nil	9 nos 27 nos 8 nos	3,600.00 10,800.00 2,400.00	40% 30% 30%	1,440.00 3,240.00 720.00	70% 70% 70%	2,520.00 7,560.00 1,680.00	
Sub-Total RM - Summary 3.0:			23,150.00		7,940.00		16,205.00	
4.0	<u>Portable Fire Extinguisher</u>							
4.1	ABC dry powder (9 kg) c/w Bomba Cert as per tender drawings.	9 nos.	990.00	0%	-	0%	-	
4.2	CO2 (2.27 kg) c/w Bomba cert as per tender drawings.	1 no.	130.00	0%	-	0%	-	
4.3	Any other matter not mentioned, please specified :- i) ii)							
Sub-Total RM - Summary 4.0:			1,120.00		-		-	
<u>SUMMARY OF PRICES</u>								
1.0	Preliminaries	1 L/S	4,500.00		-		-	
2.0	HOSE REEL SYSTEM	1 L/S	26,450.00		13,225.00		21,160.00	
3.0	Fire Alarm System	1 L/S	23,150.00		7,940.00		16,205.00	
4.0	Portable Fire Extinguisher	1 L/S	1,120.00		-		-	
<u>Excludes:</u>								
a	Power incoming supply to all fire protection system equipment.							
b	RC plints for storage tank and pumps.							
Grand Total (RM)			55,220.00	-	21,165.00		37,365.00	

HEXATECH

Project Name :

Progress Claim No.:

Date:

Item	Description	Qty / Unit	Award Amount	LAST CLAIM		THIS CLAIM		Remarks
				Work Done	Amount	Work Done	Amount	
				(RM)	(%)	(RM)	(%)	
VARIATIONS ORDER								
1)	Add Contingency Sum (if any)	RM	-					
2)	Add Additional Works (VO 1)	RM	-					
3)	Less Omission (VO 2)	RM	-					
Total Variation Order (RM)		RM	-					
Prepared by:			Evaluation carried out by:			Verified above by:		
Name:			Name:			Name:		
Appointment: Project Manager			Appointment: (consultant)			Appointment: (customer representative)		
Company Name: HEXATECH			Company Name:			Company Name:		
Date:			Date:			Date:		