HEXATECH	PROJECT DEPARTMENT	Issue No.: 1	Document Effective Date: 01 Aug 2022	Page 1 of 1
	Installation Checklist For Chiller	Revision No.: 0		Document Ref.: PD-REC-ICFC

Project Title :_____ Checklist No.:_____

Location / Blok :_____ Date of Inspection :_____

Dwg Ref :_____ Time :_____

Item	Description	Yes	No	Remarks
A	**CHILLER**			
1	Approved brand/make & model installed			
2	Correct unit is use at correct location			
3	Correct installed level/height with approved drawing			
4	Mounting bracket and support installed properly			
5	Flexible connection installed correctly			
6	Refrigerant pipe connection to unit done properly			
7	Valves and gauges installed correctly			
8	Chilled water pipe installed correctly			
9	Electrical connections and control wire termination done properly			

Comments :

Prepared by :	Checked by :	Verified by :
Assigned Personnel Name:_____ Appointment:_____ Company: _____ Date: _____	Name:_____ Appointment:_____ Company: _____ Date: _____	Name:_____ Appointment:_____ Company: _____ Date: _____