HEXATECH	PROJECT DEPARTMENT	Issue No.: 1	Document Effective Date: 01 Aug 2022	Page 1 of 1
	Installation Checklist For Ventilation Fan	Revision No.: 0		Document Ref.: PD-REC-ICFVF

Project Title :_____ Checklist No.:_____

Location / Blok :_____ Date of Inspection :_____

Dwg Ref :_____ Time :_____

Item	Description	Yes	No	Remarks
1	Approved brand/make & model.			
2	Fan internally clean			
3	Unit properly fastened and accessibility identified			
4	Hanger/bracket support, vibration isolator installed in accordance to specification and drawing			
5	All flexible connections correctly joint			
6	Check fan direction is correct			
7	Electrical connection properly installed			

Comments :

Prepared by :	Checked by :	Verified by :
Assigned Personnel Name:_____ Appointment:_____ Company: _____ Date: _____	Name:_____ Appointment:_____ Company: _____ Date: _____	Name:_____ Appointment:_____ Company: _____ Date: _____